NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Date:-14-06-2018

NO.NEWZ/BBMP/PDDZ/2018-19

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of Mustering center for Poura karmikas at Mallasandra Sy no 33, in Ward No.13, Mallasandra Project Sub Division Dasarahalli Zone

Item No	Description of work	Unit	Qty
1	Earthwork in surface Excavation in ordinary soil for levelling and lowering the ground manually(other than foundation of buildings,culverts,road drains and	Cum	378.00
2	Excavation by manual means for foundation of buildings,water supply & sanitary lines and electric conduits etc., either in pits or in trenches 1.50m and above in	Cum	56.06
3	Earthwork Excavation for foundation by manual means for foundation of buildings,water supply & sanitary lines and electric conduits etc., either in pits or in	Cum	283.66
4	Extra for additional lift of1.50 m or part there of for excavation in loose/soft or hard rock including cost of materials, labour complete as per specification	Cum	74.40
5	Providing and laying in position plain cement concrete of cum mix 1:3:6 with OPC cement @ 220kgs,with 40mm and down size graded granite metal coarse	Cum	50.73
6	Providing and constructing granite/trap/basalt size stone masonry in foundation with cement mortar 1:6, stone hammered dressed in courses not less than 20cm	Cum	58.94
7	Providing and constructing granite/trap/basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than	Cum	16.92
8	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded cum granite metal coarse aggrates a2	Cum	5.50
9	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement@340kgs, with 20mm and downsize graded granite metal coarse	Cum	82.68
10	filling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto	Cum	141.83
11	Earthwork excavation in soil deposits and filling sides of foundation upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by	Cum	148.88

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone, Bruhat Bengaluru Mahanagara Palike

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner

12	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal	Cum	45.28
13	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size gaded granite metal coarse aggregates @ 0.69	Cum	0.23
14	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass	Sqm	142.68
15	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including	Sqm	122.40
16	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per	Sqm	179.59
17	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per	Sqm	11.88
18	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders,	Sqm	131.83
19	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of	Sqm	10.36
20	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required,	Ton's	14.90
21	Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a	Sqm	250.61
22	Providing and constructing non load bearing wall with solid concrete blocks of size 400x100x200 mm having block density not lessthan 1800 kg/m3 and having a	Sqm	6.51
23	Providing WHITE Sal wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making	Cum	0.13
24	Providing and fixing in position fully panelled Mathi/ Nandi wood shutters for doors, styles and rails of 30mm. thick with bottom and lock rails 180mm wide top	Sqm	3.10
25	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section	Sqm	10.80
26	Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung 2/3 openable 1/3 fixed as per approved drawings	Sqm	1.22
27	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods	KG	226.80
28	Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry & concrete surface including rounding off corners wherever	Sqm	312.45
29	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering,	Sqm	221.60
30	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, :	Sqm	164.69
31	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications.	Sqm	386.28

Assistant Executive Engineer
Nagarabhavi Sub Division-I
Dasarahalli Zone.
Bruhat Bangaluru Mahanagara

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner